

VMUD 2 AND TOWN OF RANCHO VIEJO IMPROVEMENTS SEPTEMBER 11, 2019	M	M	J	J	J	J	J	J	J	J	A	A	A	A	S	S	S	S	O	O	O	O	O	N	N	N	N	D	D	D	D	D	J	J	J	J	F	F	F	F	M	M	M	M												
	20	27	3	10	17	24	1	8	15	22	29	5	12	19	26	2	9	16	23	1	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	3	10	17	24	2	9	16	23											
MORELOS water & sewer completed																																																								
DE LEON WW SERVICES																																																								
INSTALL WATER SERVICES																																																								
HIDALGO AVE. BY CARMEN AVE.																																																								
SANTA ANA AVE WW MANHOLE COATING																																																								
AVE DE ESTRELLAS																																																								
RANCHO VIEJO & PIZARRO AVE																																																								
ALVARADO AVE WW MAIN STA 20+60 TO STA 25+20																																																								
ALVARADO WW SERVICES STA 18+00 TO STA 25+20																																																								
ZAPATA AVE.																																																								
BALBOA AVE.																																																								
HIDALGO AVE AND CORTEZ AVE																																																								
BOLIVAR AVE & EL DORADO																																																								
CLEAN UP, FINAL INSPECTION																																																								
16 WEEKS LOST DUE TO LACK OF LIME STONE																																																								

UTILITIES
 PAVING
 ELAPSED
 COMPLETED LAST 30 DAYS
 EXPECTED NEXT 30 DAYS
 BEHIND SCHEDULE
 RAIN DAYS DAYS 17 TO DATE
 JAN 31
 FEB 2, 19, 20
 MAR 4, 18, 20
 APR 1, 2, 3
 JUNE 12, 25, 26
 JULY 24
 SEPT 3, 4, 5
 HOLIDAYS 3 DAYS
 JULY 4, 5
 SEPT 2