VMUD 2 AND TOWN OF RANCHO VIEJO IMPROVEMENTS		J	J	J	J	Α	Α	Α	Α	Α	S	S	S	S	0	0	0	0
JULY 14, 2020		6	13	20	27	3	10	17	24	31	7	14	21	28	5	12	19	26
AVE CORTEZ: SEWER AT STATION 18+00	UTILITY WORK																	
RANCHO VIEJO FROM RR TRACKS TO ALVARADO	UTILITY WORK																	
ZAPATA	PAVING																	
BOLIVAR: INSTALL 4 SEWER SERVICES & 2 MH TIE INS	UTILITY WORK																	
CARMEN & MORELOS SEWER TIE-IN PENDING CHANGE ORDER	UTILITY WORK																	
	_																	
SANTA ANA	UTILITY WORK																	

UTILITIES PAVING

ISSUES RAIN DAYS = 6 1/2 DAYS JUNE 1ST, 2ND ,3RD ,25TH ,26TH 1/2 DAYS 15TH, 17TH, 19TH

**ELEVATIONS ON CORTEZ BY PIZZARO** 

ASSISTANCE LOCATE 4 DEEP SEWER SERVICES ON BOLIVAR

CURRENTLY 11 EMPLOYEES OUT WILL BE REQUESTING ADDITIONAL TIME

WORK COMPLETED LAST 30 DAYS

BOLIVAR: WATER INSTALL INCLUDING MAIN LINE, TIE-INS, SERVICES, AND ALL F CORTEZ FROM STATION 18+00 TO STATION 12+50 ALSO FROM STATION 38+00 TO ESTRELLAS DUMPSTER PAD AND PAVING

RELEVENT TESTING O STA 42+00