

VMUD 2 AND TOWN OF RANCHO VIEJO IMPROVEMENTS MARCH 9, 2021		M	M	M	M	M	A	A	A	A	M	M	M	M	J	J	J	J	J
		1	8	15	22	29	5	12	19	26	3	10	17	24	1	7	14	21	28
LIFT STATION CARMEN & ALVARADO INSTALL 60' GRAVITY SEWER	UTILITY WORK																		
BOLIVAR: VALLEY GUTTER DEMO ROAD PAVING	PAVING																		
AVE CORTEZ: PATCH SOUTH SIDE FROM HIDALGO TO PIMA	PAVING																		
AVE CORTEZ: PATCH NORTH SIDE FROM HIDALGO TO PIMA	PAVING																		
AVE: CORTEZ: VALLEY GUTTER & PAVING	PAVING																		
AVE BALBOA: VALLEY GUTTER & PAVING	PAVING																		
RANCHO VIEJO FROM HIDALGO TO ALVARADO	UTILITY WORK																		
APPLY SEALANT TO STREET (MINERAL BOND)	PAVING																		
CARMEN & MORELOS: SEWER TIE-IN, LIFT STATION PENDING CHANGE ORDER 6	UTILITY WORK																		
CARMEN & ZAPATA: LIFT STATION PENDING CHANGE ORDER 6	UTILITY WORK																		

UTILITIES
PAVING

ISSUES
MINERAL BOND
516 ZAPATA
MAIL BOX & SPRINKLER REPAIR 313 ZAPATA
CLEAN UP 33 ALVARADO
CARMEN & MORELOS ORDER MATERIALS
NEED TO DECIDE ON SURFACE TREATMENT

WORK COMPLETED LAST 30 DAYS
AVE CORTEZ: REMOVE BY PASS 2 LOCATIONS AND DEMO 5 MANHOLES
AVE CORTEZ: ROAD COMPACTION TESTING
BOLIVAR: VALLEY GUTTER DEMO
BALBOA: WATER LINE TESTING ROAD COMPACTION
ALVARADO: LIFT STATION DEMO, INSTALL WET WELL & RECEIVING MH