

VMUD 2 AND TOWN OF RANCHO VIEJO IMPROVEMENTS NOVEMBER 9, 2021	N	N	N	N	D	D	D	D
	8	15	22	29	6	13	20	27
AVE BALBOA: SUBGRADE REPAIRS, HEADER CURB, MILLING & PAVING								
HIDALGO SOUTH OF CORTEZ: PREP FOR PAVING & PAVING								
STRIPING PER PLANS								
AVE CORTEZ: CONCRETE COLLARS FOR MANHOLE AND VALVES								
INSTALL 12" SEWER LINE AND RECEIVING MANHOLE ON BALBOA AT BY L.S.								
REHAB LIFT STATIONS 10 & 11 C/O 7								

UTILITIES

PAVING

PENDING ISSUES

ORDERING OF LS 1 WET WELL (C/O 6) PENDING RESPONSE FROM VMUD
 CARMEN & ZAPATA LS REHAB PENDING VMUD
 QUOTE FOR GRATE ON RVB

COMPLETED LAST 30 DAYS

HEADER CURB ON NORTH SIDE OF CORTEZ
 PAVED CORTEZ
 INSTALLED WATER AND SEWER SERVICES ON HIDALGO SOUTH OF CORTEZ
 HEADER CURB ON HIDALGO SOUTH OF CORTEZ
 PAVED INTERSECTION CARMEN & ZAPATA
 CONCRETE COLLARS ON BOLIVAR
 CONCRETE COLLARS ON HIDALGO SOUTH OF RANCHO VIEJO BLVD
 PUNCH LIST ITEMS