VMUD 2 AND TOWN OF RANCHO VIEJO IMPROVEMENT
JULY 10,2019

| | | J 14 | J 21 | J 28 | F 4 | F 11 | F 18 | F 25 | M 4 | M 11 | M 18 | M 25 | A 1 | A 8 | A 15 | A 22 | A 29 | M 6 | M 13 | M 20 | M 27 | J 3 | J 10 | J 17 | J 24 | J 1 | J 8 | J 15 | J 22 | J 29 | A 5 | A 12 | A 19 | A 26 | S 2 | S 9 | S 16 | S 23 | O 1 | O 7 | O 14 | O 21 | O 28 | N 4 | N 11 | N 18 | N 25 | D 2 | D 9 | D 16 | D 23 | D 30 | J 6 | J 13 | J 20 | J 27 | F 3 | F 10 | F 17 | F 24 | M 2 | M 9 | M 16 | M 23 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| MORELOS WW MAIN | 100% COMPLETE | | | | | | | | | | | | 21 WEEKS | | | | | | | | | | | | | | | | | | | | | | 8 WEEKS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MORELOS WATER | WATER LINE INSTALL | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MORELOS WW | TESTING START 11TH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MORELOS WATER SERVICES 80% | SERVICES & TESTING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DE LEON AVE. WATER | 99% COMPLETE | | | | | | | | | | | | | | | | | | | | | | | | | 17 WEEKS | | | | | | | | | | | | 6 WEEKS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DE LEON AVE. WW MAIN | STA 34+00 TO 24+00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DE LEON AVE. WATER SERVICES | STA 34+00 TO 10+00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIDALGO AVE. BY CARMEN AVE. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SANTA ANA AVE WW | MANHOLE COATING | | | | | | | | | | | | | | | | | | | | | | | | | | | | 2 WKS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| AVE DE ESTRELLAS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RANCHO VIEJO & PIZARRO AVE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 4 WEEKS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ALVARADO AVE WW MAIN | STA 0+60 TO STA 6+00 | | | | | | | | | | | | | | | | | | | | 12 WEEKS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | STA 6+00 TO STA 11+20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ZAPATA AVE. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 11 WEEKS | | | | | | | | | | | | | | | | | | | | | | | | |
| BALBOA AVE. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 10 WEEKS | | | | | | | | | | | | | | | | | | | | | | | |
| HIDALGO AVE AND CORTEZ AVE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 21 WEEKS | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| BOLIVAR AVE & EL DORADO | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 14 WEEKS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CLEAN UP, FINAL INSPECTION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 3 WEEKS | | | |
| 16 WEEKS LOST DUE TO LACK OF LIME STONE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

UTILITIES
PAVING
ELAPSED
COMPLETED LAST 30 DAYS
EXPECTED NEXT 30 DAYS

**RAIN DAYS DAYS 9 TO DATE**

JAN 31
FEB 2 (1/2), FEB 19 (1/2), 20
MAR 4,18,20
APR 1,2,3
JUNE 12, 25, 26

**ISSUES**